

2018 General Obligation Bond Measure

Measure MM Cumulative Project Expenditures as of May 31, 2021

# Measure MM Current and Completed Projects as of May 31, 2021

District Project Name	Measure MM Project Commitments	Expenditures	Remaining Commitments	Project Status
A	В	С	D (B-C)	
Del Mar Heights School				
School Rebuild	58,008,782	3,836,810	54,171,972	In Progress
Campus Total	58,008,782	3,836,810	54,171,972	iii i i ogi ess
·	, ,	, , ,	, ,	
Del Mar Hills Academy				
Modernization	19,975,957	14,788	19,961,169	In Progress
Campus Total	19,975,957	14,788	19,961,169	
Carmel Del Mar School	am a.a.a.		ı	0
Flooring Replacement	45,416	45,416	-	Complete
Campus Total	45,416	45,416	•	
Ashley Falls School				
Flooring Replacement	9,083	9,083	<u>.</u> I	Complete
Campus Total	9,083	9,083	_	-
	,	,		
Torrey Hills School				
Field Upgrade	929,246	929,246	-	Complete
Flooring Replacement	13,625	13,625	-	Complete
Campus Total	942,871	942,871	-	
Sage Canyon School	20.424	20.424		Consider to
MUR Audio Visual HVAC Controllers	29,131 108,559	29,131 108,559	-	Complete Complete
Flooring Replacement	9,083	9,083		Complete
Campus Total	146,773	146,773	-	complete
Sycamore Ridge School				
Flooring Replacement	9,083	9,083	-	Complete
Campus Total	9,083	9,083	-	
Ocean Air School			•	
Flooring Replacement	9,083	9,083	-	Complete
Campus Total	9,083	9,083	-	
Pacific Sky School				
New School	24,354,494	2,757,171	21,597,323	In Progress
Campus Total	24,354,494	2,757,171	21,597,323	III I TOGICOO
	,	_,, _, _, _	-,,	
Project Commitments Total	103,501,542			
Measure MM Remaining Funds	82,498,458			

	Del Mar	Heights School Reb	uild Project Budg	et		
Object Code	Description	Budget as of 2/28/21	Budget Adjustments	Revised Budget as of 5/31/21	Actual Expenditures 5/31/21	Balance
	FUNDING SOURCES:					
	Proceeds from General Obligation Bond	57,945,340	63,442	58,008,782		
	TOTAL FUNDS AVAILABLE	57,945,340	63,442	58,008,782		
	EXPENDITURES:					
	1. Site					
6100-040	Surveying Costs	31,300	-	31,300	31,300	-
6100-052	Dept. of Toxic Substance Control Fees	1,792	-	1,792	1,792	-
6100-057	Environmental Costs	300,000	-	300,000	240,819	59,181
6100-060	Other Site Costs	128,000	-	128,000	73,799	54,201
	2. Planning					
6200-001	Architect Fees	2,800,000	-	2,800,000	2,091,756	708,244
6200-020	Division of State Architecture Fees	342,428	-	342,428	342,428	-
6200-030	California Dept. of Education Fees	35,000	-	35,000	-	35,000
6200-040	Preliminary Tests	20,000	-	20,000	16,653	3,348
6200-050	Other Costs	318,000	63,442	381,442	378,774	2,668
	3. Construction					
6200-070	Prelim. Srvcs./Preconstruction	215,000	-	215,000	215,000	-
6200-070	Main Construction	49,168,585	-	49,168,585	281,956	48,886,629
6200-074	Other Construction	323,000	-	323,000	31,061	291,939
6200-076	Interim Housing	245,000	-	245,000	128,209	116,791
6200-080	Inspections	450,000	-	450,000	3,264	446,736
6200-090	Construction Tests	317,235	-	317,235	-	317,235
6400-000	Furniture and Equipment	3,250,000	-	3,250,000	-	3,250,000
	Project Contingencies	-	-	-	-	-
	TOTAL BUDGET	57,945,340	63,442	58,008,782	3,836,810	54,171,972

	Del Mar Heights School Rebuild Project Summary									
Vendor	Description	Commitments	Additions/	Commitments as	Expenditures as	Current	Total Expenditures	Remaining		
Venuoi	Description	as of 2/28/21	Reductions	of 5/31/21	of 2/28/21	Expenditures	Total Expellultures	Commitment		
AALRR (Legal)	Other Planning Costs	311,266.87	63,476.42	374,743.29	311,266.87	63,476.42	374,743.29	-		
Air America Testing	Asbestos Survey & Abatement	20,966.00	-	20,966.00	16,023.00	-	16,023.00	4,943.00		
Aztec Storage	Interim Housing	695.00	-	695.00	695.00	-	695.00	-		
Baker Nowicki Design Studio	Architect Fees	2,792,408.00	-	2,792,408.00	2,071,274.53	20,481.65	2,091,756.18	700,651.82		
Balfour Beatty Construction	Prelim. Srvcs./Preconstruction	215,000.00	-	215,000.00	215,000.00	-	215,000.00	-		
Balfour Beatty Construction	Main Construction	7,797,624.23	-	7,797,624.23	281,955.61	-	281,955.61	7,515,668.62		
Bluebeam Inc	Software	698.00	-	698.00	698.00	-	698.00	-		
California Geological Survey	Surveying	3,600.00	-	3,600.00	3,600.00	-	3,600.00	-		
City of San Diego Dev. Srvcs.	Other Site Costs	64,735.93	-	64,735.93	64,735.93	-	64,735.93	-		
Cogstone Resource Management	Other Site Costs	12,850.00	-	12,850.00	6,331.35	-	6,331.35	6,518.65		
Consulting and Inspection	Inspections	442,090.00	-	442,090.00	3,264.00	-	3,264.00	438,826.00		
County of San Diego	CEQA Fee	2,456.75	-	2,456.75	2,456.75	-	2,456.75	-		
DataPro Mapping Solutions	Other Site Costs	275.00	-	275.00	275.00	-	275.00	-		
Dept. of Toxic Substance Control	DTSC Fee	1,791.93	-	1,791.93	1,791.93	-	1,791.93	-		
Division of the State Architect	Plan Check Fees	342,428.05	-	342,428.05	342,428.05	-	342,428.05	-		
Elite Modular Leasing & Sales	Interim Housing	143,686.50	54,781.50	198,468.00	103,685.00	-	103,685.00	94,783.00		
Elite Relocation Services	Interim Housing	22,289.22	-	22,289.22	22,289.22	-	22,289.22	-		
Engineering Economics	Other Construction Costs	35,675.00	-	35,675.00	3,630.93	-	3,630.93	32,044.07		
Foxlin	Other Planning Costs	6,000.00	-	6,000.00	3,332.50	-	3,332.50	2,667.50		
Loveless Linton	Other Site Costs	47,030.00	-	47,030.00	-	-	-	47,030.00		
Nova Services	Geotechnical Services	16,800.00	-	16,800.00	16,652.50	-	16,652.50	147.50		
Nova Services	Construction Tests	317,235.00	-	317,235.00	-	-	-	317,235.00		
Placeworks, Inc	Environmental Consultant	216,034.41	75,535.59	291,570.00	196,743.60	44,075.56	240,819.16	50,750.84		
San Diego Gas & Electric	Other Construction Costs	11,407.00	-	11,407.00	11,407.00	-	11,407.00	-		
Snipes Engineering, Inc	Surveying	27,700.00	-	27,700.00	27,700.00	-	27,700.00	-		
Specialist Install	Interim Housing	1,540.00		1,540.00	1,540.00		1,540.00			
	Grand Total	12,854,282.89	193,793.51	13,048,076.40	3,708,776.77	128,033.63	3,836,810.40	9,211,266.00		

Del Mar Heights School Rebuild Project Vendor Detail									
Vendor	Description	Current Expenditures	Invoice #	Payment Date					
AALRR (Legal)	Other Planning Costs	46,363.42	615531	3/8/2021					
		10,101.00	618411	4/19/2021					
		7,012.00	620925	5/6/2021					
	Subtotal	63,476.42							
Baker Nowicki Design Studio	Architect Fees	15,259.00	19009-07-01	3/8/2021					
		5,200.00	19009-07-02	3/8/2021					
	_	22.65	19009-00-21	5/17/2021					
	Subtotal	20,481.65							
Placeworks, Inc	Environmental Consultant	33,809.06	74809	5/27/2021					
		10,266.50	75332	5/27/2021					
	Subtotal	44,075.56							
	Grand Total	128,033.63							

	Pacific Sky School Project Budget										
Object Code	Description	Budget as of 2/28/21	Budget Adjustments	Revised Budget as of 5/31/21	Actual Expenditures 5/31/21	Balance					
	FUNDING SOURCES:										
	Proceeds from General Obligation Bond	22,648,362	1,706,132	24,354,494	2,757,171	21,597,323					
	Other Funding Sources - CFD 99-1	47,397,638	2,207,511	49,605,149	11,699,939	37,905,210					
	TOTAL FUNDS AVAILABLE	70,046,000	3,913,643	73,959,643	14,457,110	59,502,533					
	EXPENDITURES: 1. Site										
6100-010	Land Purchase	10,891,014	-	10,891,014	10,891,014	-					
6100-040	Surveying Costs	36,666	4,000	40,666	36,666	4,000					
6100-050	Site Support Costs	81,822	-	81,822	71,798	10,024					
6100-051	Phase I Environ. Site Assessment Costs	6,892	-	6,892	6,892	-					
6100-052	Dept. of Toxic Substance Control Fees	6,000	-	6,000	3,027	2,973					
6100-060	Other Site Costs	87,000	40,500	127,500	107,394	20,106					
	2. Planning										
6200-001	Architect Fees	2,600,000	-	2,600,000	1,958,249	641,751					
6200-020	Division of State Architecture Fees	355,100	-	355,100	355,100	-					
6200-030	California Dept. of Education Fees	50,000	-	50,000	-	50,000					
6200-040	Preliminary Tests	30,000	-	30,000	15,065	14,935					
6200-050	Other Costs	55,000	-	55,000	12,132	42,868					
	3. Construction										
6200-070	Prelim. Srvcs./Preconstruction	165,648	-	165,648	165,648	-					
6200-070	Main Construction	45,920,000	7,691,129	53,611,129	718,185	52,892,944					
6200-074	Other Construction	532,000	(327,128)	204,872	115,060	89,812					
6200-080	Inspections	616,000	-	616,000	880	615,120					
6200-090	Construction Tests	368,000	-	368,000	-	368,000					
6400-000	Furniture and Equipment	3,750,000	-	3,750,000	-	3,750,000					
6400-003	Technology	1,000,000	-	1,000,000	-	1,000,000					
	Project Contingencies	3,494,858	(3,494,858)	-	-	-					
	TOTAL BUDGET	70,046,000	3,913,643	73,959,643	14,457,110	59,502,533					

		Pacif	c Sky School Project	t Summary				
Vendor	December 1 and 1	Commitments	Additions/	Commitments	Expenditures	Current	Total	Remaining
vendor	Description	as of 2/28/21	Reductions	as of 5/31/21	as of 2/28/21	Expenditures	Expenditures	Commitment
AALRR (Legal)	Other Site Costs	62,887.60	-	62,887.60	62,887.60	-	62,887.60	-
AALRR (Legal)	Other Planning Costs	9,425.00	1,595.00	11,020.00	9,425.00	1,595.00	11,020.00	-
Alpers Engineering Group	Other Construction Costs	43,850.00	-	43,850.00	5,377.50	-	5,377.50	38,472.50
Blackhawk Environmental	Other Planning Costs		11,200.00	11,200.00		-	-	11,200.00
Blue Coast Consulting	Inspections	615,592.00	-	615,592.00		880.00	880.00	614,712.00
California Geological Survey	Surveying	3,600.00	-	3,600.00	3,600.00	-	3,600.00	-
Chicago Title	Land Purchase	10,891,014.00	-	10,891,014.00	10,891,014.00	-	10,891,014.00	-
City of San Diego Dev. Srvcs.	Surveying	10,915.88	-	10,915.88	10,915.88	-	10,915.88	-
City of San Diego Dev. Srvcs.	Other Site Costs	23,731.30	20,500.00	44,231.30	23,731.30	20,500.00	44,231.30	-
City of San Diego Dev. Srvcs.	Other Planning Costs	2,400.00	-	2,400.00	2,400.00	(2,400.00)	-	2,400.00
City of San Diego Dev. Srvcs.	Other Construction Costs		108,821.60	108,821.60		108,821.60	108,821.60	-
County of San Diego	CEQA Fee	2,456.75	-	2,456.75	2,456.75	-	2,456.75	-
County of San Diego	Other Planning Costs	1,112.00	-	1,112.00	1,112.00	-	1,112.00	-
DataPro Mapping Solutions	Other Site Costs	275.00	-	275.00	275.00	-	275.00	-
Dept. of Toxic Substance Control	Environmental Fee	3,027.22	-	3,027.22	3,027.22	-	3,027.22	-
Division of the State Architect	Plan Check Fees	355,100.00	-	355,100.00	355,100.00	-	355,100.00	-
DUDEK	Phase I Environ. Rpt	6,892.46	-	6,892.46	6,892.46	-	6,892.46	-
Erickson-Hall Construction	Prelim. Srvcs./Preconstruction	165,648.00	-	165,648.00	165,648.00	-	165,648.00	-
Erickson-Hall Construction	Main Construction	4,451,163.00	49,159,966.00	53,611,129.00		718,185.01	718,185.01	52,892,943.99
Ninyo & Moore	Construction Tests	367,515.50	-	367,515.50	-	-	-	367,515.50
Nova Services	Geotechnical Services	15,300.00	-	15,300.00	15,065.00	-	15,065.00	235.00
OBR Architecture, Inc	Architect Fees	2,578,792.00	-	2,578,792.00	1,862,852.18	95,396.35	1,958,248.53	620,543.47
Placeworks, Inc	Environmental Consultant	79,365.00	(5,000.00)	74,365.00	69,341.49	-	69,341.49	5,023.51
San Diego Gas & Electric	Other Construction Costs	3,352.00	-	3,352.00	-	-	-	3,352.00
Snipes Engineering	Surveying	22,150.00	-	22,150.00	22,150.00	-	22,150.00	-
State Water Resource Control Board	Other Construction Costs	861.00	-	861.00	861.00	-	861.00	-
	Grand Total	19,716,425.71	49,297,082.60	69,013,508.31	13,514,132.38	942,977.96	14,457,110.34	54,556,397.97

Pacific Sky School Vendor Detail Summary									
Vendor	Description	Current Expenditure	Invoice #	Payment Date					
AALRR (Legal)	Other Planning Costs	755.00	615531*	3/8/2021					
	_	840.00	620925*	5/6/2021					
	Subtotal	1,595.00							
Blue Coast Consulting	Inspections	880.00	1	5/17/2021					
	Subtotal	880.00							
City of San Diego Dev. Srvcs.	Other Construction Costs	108,821.60	28246	4/26/2021					
	Other Site Costs	20,500.00	974145	5/6/2021					
	Other Planning Costs	(2,400.00)	Expired Check	5/6/2021					
	Subtotal	126,921.60							
Erickson-Hall Construction	Main Construction	35,607.05	1*	3/1/2021					
		1,874.06	1 Retention*	3/1/2021					
		646,668.71	2*	5/12/2021					
	_	34,035.19	2 Retention*	5/12/2021					
	Subtotal	718,185.01							
OBR Architecture, Inc	Architect Fees	30,526.20	006-23	3/22/2021					
		23,776.20	006-24	4/8/2021					
		25,723.95	006-25	5/20/2021					
		15,000.00	006B-1	3/22/2021					
		370.00	006A-6	4/8/2021					
	Subtotal	95,396.35							
	Grand Total	942,977.96							

	Del Mar Hills Academy Modernization Project Budget									
Object Code	Description	Budget as of 2/28/21	Budget Adjustments	Revised Budget as of 5/31/21	Actual Expenditures 5/31/21	Balance				
	FUNDING SOURCES:									
	Proceeds from General Obligation Bond	19,425,957	550,000	19,975,957						
	TOTAL FUNDS AVAILABLE	19,425,957	550,000	19,975,957						
	EXPENDITURES:									
6200-001	Architect Fees	1,154,450	363,900	1,518,350	9,228	1,509,122				
6200-050	Other Costs	5,495	10,065	15,560	5,560	10,000				
	Main Construction	14,389,597	407,408	14,797,005	-	14,797,005				
	Project Contingencies	719,480	20,370	739,850	-	739,850				
	Soft Costs	3,156,935	(251,743)	2,905,192	-	2,905,192				
	TOTAL BUDGET	19,425,957	550,000	19,975,957	14,788	19,961,169				

	Del Mar Hills Academy Modernization Project Summary									
Vendor Description	Description	Commitments	Additions/	Commitments	Expenditures	Current	Total	Remaining		
		as of 2/28/21	Reductions	as of 5/31/21	as of 2/28/21	Expenditures	Expenditures	Commitment		
AALRR (Legal)	Other Planning Costs	5,495.00	65.00	5,560.00	5,495.00	65.00	5,560.00	-		
Baker Nowicki	Architect Fees	2 000 00		2 000 00	2 000 00		2 000 00			
Design Studio	Architect rees	3,900.00	-	3,900.00	3,900.00	-	3,900.00	-		
Lionakis	Architect Fees	1,154,450.00	360,000.00	1,514,450.00	5,328.00	-	5,328.00	1,509,122.00		
	Grand Total	1,163,845.00	360,065.00	1,523,910.00	14,723.00	65.00	14,788.00	1,509,122.00		

Del Mar Hills Academy Modernization Project Vendor Detail								
Vendor	Description		Current Expenditures	Invoice #	Payment Date			
AALRR (Legal)	Other Planning Costs		65.00	620925	5/6/2021			
		Subtotal	65.00					
	Gra	and Total	65.00					