

PROJECT PROGRESS UPDATE

CITIZENS' OVERSIGHT COMMITTEE MEETING,
MARCH 24, 2022

TOPICS TO BE COVERED

- Pacific Sky School
- Del Mar Heights School Rebuild
- Del Mar Hills Academy Modernization
- Districtwide Projects



PACIFIC SKY SCHOOL CONSTRUCTION


PACIFIC SKY SCHOOL

- Construction Ongoing
- Anticipated Student Start – August 15, 2022
- Anticipated Full Site Completion – January 2023



DEL MAR HEIGHTS SCHOOL REBUILD

DEL MAR HEIGHTS SCHOOL REBUILD BakerNowicki
design studio



DEL MAR HEIGHTS SCHOOL REBUILD

- Construction

- Start of Demo:
March 7, 2022
- Formal Groundbreaking:
March 15, 2022
- Anticipated completion:
May 2023

- Litigation

- STF vs City of San Diego
- STF vs DMUSD



DEL MAR HILLS ACADEMY MODERNIZATION



DEL MAR HILLS ACADEMY MODERNIZATION

9

- Previous Community Planning Sessions
 - June 3, 2021
 - September 20, 2021
 - October 18, 2021
- Next Steps
 - Schematic Design
 - Geotechnical
 - Survey
 - CEQA Study





DISTRICTWIDE PROJECTS





SUMMER PROJECTS

- Classroom Modernizations Districtwide
- Playgrounds at Carmel Del Mar and Ashley Falls





QUESTIONS

