

FACILITIES UPDATE

BOARD OF TRUSTEES MEETING

NOVEMBER 15, 2023

FACILITIES UPDATE – TOPICS TO COVER

- Del Mar Hills Academy Modernization
- Del Mar Heights School Rebuild



DEL MAR HILLS ACADEMY MODERNIZATION



DEL MAR HILLS ACADEMY MODERNIZATION

- Investigating phasing options
- Next community meeting
 - November 28, 2023
- Exploring off-site options
- Construction starts June 2024





DEL MAR HEIGHTS SCHOOL REBUILD



DEL MAR HEIGHTS SCHOOL REBUILD



■ Construction

- Re-start – March 6, 2023
- Anticipated Completion – May 2024
- 95+ workers on site daily
- Grading east side of site for parking
 - HVAC rough in ongoing for Building C
 - Interior rough in is ongoing for Building A
 - Roof installation and wall framing ongoing for Building M



DEL MAR HEIGHTS SCHOOL REBUILD





QUESTIONS

