

FACILITIES UPDATE

BOARD OF TRUSTEES MEETING

APRIL 17, 2024

FACILITIES UPDATE – TOPICS TO COVER

- Del Mar Hills Academy Modernization
- Del Mar Heights School Rebuild



DEL MAR HILLS ACADEMY MODERNIZATION



DEL MAR HILLS ACADEMY MODERNIZATION

- DSA Approved plans
- GMP Proposal for Board review and approval item 10.1
- Construction start June 2024 and end Summer 2025





DEL MAR HEIGHTS SCHOOL REBUILD



DEL MAR HEIGHTS SCHOOL REBUILD



- Construction
 - Re-start – March 6, 2023
 - Anticipated Completion – June 2024
 - 130+ workers on site daily
 - Project is 80% overall complete
 - Building A casework being installed
 - Building C carpet install starts next week
 - Building M data cabling and glazing
 - Grading of field and irrigation

DEL MAR HEIGHTS SCHOOL REBUILD





QUESTIONS

