

9.1 - FACILITIES UPDATE

BOARD OF TRUSTEES MEETING, JULY 28, 2021

FACILITIES UPDATE – TOPICS TO COVER

- Pacific Sky School
- Del Mar Heights School Rebuild
- Del Mar Hills Academy Modernization



PACIFIC SKY SCHOOL



PACIFIC SKY SCHOOL – CONSTRUCTION

- Construction Ongoing
- Anticipated Student Start – August 15, 2022
- Anticipated Full Site Completion – January 2023



PACIFIC SKY SCHOOL CONSTRUCTION



DEL MAR HEIGHTS SCHOOL REBUILD



DEL MAR HEIGHTS SCHOOL REBUILD

- CEQA – Focused EIR
 - Board Approved – June 30, 2021
- Litigation
 - Court Order determining that the District had fully complied with CEQA – July 19, 2021
- Coastal Development Permit
 - District meeting with City Staff – July 26, 2021
 - Resubmittal
- Construction
 - Upon receipt of the Coastal Development Permit



DEL MAR HILLS ACADEMY MODERNIZATION



DEL MAR HILLS ACADEMY MODERNIZATION

- Community Planning Sessions
 - June 3, 2021
 - September 2021
 - October 2021
- Board Review October 27, 2021

DEL MAR HILLS ACADEMY MODERNIZATION

- Review input from staff and community
- Structural Review
- Original and modernization plan review
- Develop design option(s)
- Analyze options related to budget
- Prepare for September community engagement session



QUESTIONS

