

9.2 - FACILITIES UPDATE

BOARD OF TRUSTEES MEETING, SEPTEMBER 22, 2021

FACILITIES UPDATE – TOPICS TO COVER

- Pacific Sky School
- Del Mar Hills Academy Modernization
- Del Mar Heights School Rebuild



PACIFIC SKY SCHOOL



PACIFIC SKY SCHOOL – CONSTRUCTION

- Construction Ongoing
- Anticipated Student Start – August 15, 2022
- Anticipated Full Site Completion – January 2023



PACIFIC SKY SCHOOL – CONSTRUCTION

5





DEL MAR HILLS ACADEMY MODERNIZATION



DEL MAR HILLS ACADEMY MODERNIZATION

- Community Planning Sessions
 - June 3, 2021
 - September 20, 2021
 - October 2021
- Board Review October 27, 2021

DEL MAR HILLS ACADEMY MODERNIZATION



Del Mar
• HILLS ACADEMY •

LIONAKIS

Del Mar
• UNION SCHOOL DISTRICT •

relationships
performance
design

- Community Planning Session September 20, 2021
 - Drop-off / Pick-up and Parking Input
 - Exterior & Entrance Aesthetic Input
 - Planning Update
- Next Steps
 - Analyze input and incorporate into design
 - Set Community Planning Session #3



DEL MAR HEIGHTS SCHOOL REBUILD



DEL MAR HEIGHTS SCHOOL REBUILD

- Litigation
 - Court Order determining that the District had fully complied with CEQA – July 19, 2021
 - Appeal filed August 6, 2021
- Coastal Development Permit
 - Resubmitted
- Construction
 - Upon receipt of the Coastal Development Permit



QUESTIONS

